



SD-2012-02 – University Drive Culvert Replacement

Anticipated Remaining Project Schedule

Updated: July 25, 2012

Prepared by: Dana P. Hornkohl, P.E., CFM

- July 3, 2012 – North Carolina Department of Transportation (NCDOT) anticipates beginning work on traffic signal at Hope Valley Road and Cornwallis Road (signal is required for Phase 2 of the construction and the detour for closing University Drive).
 - Construction of traffic signal was well underway as of July 23, 2012.
- August 9, 2012 – City Council Meeting – Work Session
 - An agenda item is going before Council at the August 20, 2012 meeting to authorize the City Manager to execute a construction contract with Pipeline Utilities, Inc. Council may review the agenda item and ask staff to address questions at this Work Session.
- August 20, 2012 – City Council Meeting
 - The agenda item authorizing the City Manager to execute a construction contract with Pipeline Utilities, Inc. will go before Council for a vote.
- August 23, 2012
 - Pre-Construction Conference with Owner (City), Engineer (HDR), and Contractor (Pipeline).
- September 4, 2012 – Deadline for Contractor to execute construction contract.
- September 5, 2012
 - Contractor submits shoring plan to NCDOT and Engineer for approval.
 - NCDOT review of shoring plan within University Drive right-of-way (anticipated review time: 4-8 weeks, October 3, 2012 – October 31, 2012).
 - Engineer review of shoring on private property (anticipated review time: 7 business days, September 17, 2012).
 - Press release and mailing for a public meeting (September 19, 2012).
- September 17, 2012 – City Council Meeting
 - An agenda item will go before Council for a budget amendment to accept a cost share from NCDOT for the portion of work within the right-of-way and to amend the contract with the design consultant for construction management services.
- September 18, 2012 – City Manager executes construction contract.
- September 19, 2012 – Meeting to discuss construction and road closures with business owners.
- September 26, 2012 – Public meeting to discuss construction and road closures with citizens.
- October 1, 2012
 - Earliest anticipated date for Notice to Proceed with construction.
 - Deadline for obtaining temporary construction easements and permanent drainage easements.
- October 8, 2012
 - Phase 1 construction begins (2 months).
 - Deadline for Engineer approval of shoring plan on private property.

SD-2012-02 – University Drive Culvert Replacement

Anticipated Remaining Project Schedule

Updated: July 25, 2012

Prepared by: Dana P. Hornkohl, P.E., CFM

Page 2 of 2

- November 1, 2012 – Deadline for gas main line relocation by PSNC/SCANA.
- December 7, 2012 – Deadline for the following items.
 - Traffic signal at Hope Valley Road and Cornwallis Road by NCDOT to be completed.
 - NCDOT approval of shoring plan within University Drive right-of-way.
- December 10, 2012
 - Phase 2 construction begins (3 months).
 - Detour put into place, University Drive closed.
- March 11, 2012
 - Anticipated Notice of Substantial Completion.
 - University Drive reopened.
- April 11, 2012 – Anticipated Notice of Final Completion.