

2010 Bond Repaving Projects

As of October 20, 2011, the City of Durham has paved nearly 120 miles of streets throughout the city. Ninety-four miles of City streets were paved using the 2010 bond funds, far exceeding the City's goal of repaving 75 miles this paving season.

Most of the paving contractors are completing their final phase of clean-up work before retiring for this paving season. Paving will resume in April 2012.

Contractor	Street Miles Repaved	Street Miles Goal	Percent Relative to Goal	YTD Installed Cost	Budget Goal Installed Cost	Actual Cost per Street Mile
Triangle	26.08	18.19	143%	\$2,459,774	\$2,288,753	\$94,314
Barnhill	20.66	18.19	114%	\$2,546,606	\$1,965,355	\$123,286
Barnhill	1.43			\$935,064		\$652,425
Rea	31.15	18.19	171%	\$3,147,683	\$1,963,890	\$101,050
Triangle	20.90	18.19	115%	\$2,217,318	\$1,944,655	\$106,095
Fred Smith	19.15	18.19	105%	\$2,086,654	\$2,014,224	\$108,951
	119.4	91	131%	\$13,393,099	\$10,176,877	